

VENDOR QUALITY CONTROL PLAN (AUDIT TEST CASE - WITH DISCREPANCIES)

Pipe Description: 48" (1219 mm) x 14.30 mm, Grade X65 PSL 2, SAWH Pipe | **Governing Standard:** Manufacturer Proposed Standard (Subject to Engineer Review)

No	Inspection / Test Activity	Frequency & Extent	Sampling Location & Specimen	Test Method / Standard	Acceptance Criteria & Specified Limits	Governing Clause	Hold / Witness
1	Ladle Heat Analysis	1 per 5 heats (Inadequate frequency)	Ladle sample	ASTM A751	C <= 0.22%, P <= 0.035%, S <= 0.025% (Violates PSL 2)	Vendor QA	W
2	Product Chemical Analysis	1 analysis per lot (Inadequate frequency)	Pipe sample	OES	C <= 0.20%, P <= 0.030%	Vendor QA	W
3	Pipe Body Tensile Test	1 set per 200 pipes	Transverse strap	ASTM A370	Rt0.5 >= 450 MPa, Rm >= 535 MPa	Vendor QA	W
4	Weld Seam Tensile Test	1 set per 200 pipes	Transverse weld	ASTM A370	Rm >= 535 MPa across weld	Vendor QA	W
5	CVN Body Impact Test	1 set per lot at 0 °C	Transverse Charpy V	ASTM A370	At 0 °C: Min Average 27 Joules (Insufficient for X65 / BOTA■)	Vendor QA	W
6	CVN Weld Impact Test	1 set per lot at 0 °C	Weld Charpy V	ASTM A370	At 0 °C: Min Average 20 Joules (Insufficient)	Vendor QA	W
7	Mill Hydrostatic Pressure Test	Each pipe (100%)	Full length	Vendor Test	Pressure 100 bar, Duration: 5 SECONDS (Violates 10s API & 20s BOTA■)	Vendor QA	W
8	Weld Seam NDT Inspection	1 in 10 pipes sample (Violates 100% NDT rule)	Spot check	UT	Spot ultrasonic check on 10% of pipes	Vendor QA	W
9	Dimensional Verification	Sample 1 per shift	Spot check	Tape	Diameter +/-1.0%, Wall thickness +/-15%	Vendor QA	W
10	Visual Surface Inspection	Sample 5% of pipes (Violates 100% visual rule)	Spot check	Visual	General visual check	Vendor QA	W